Pre-purchase Home Inspection Report

Exclusively for: My Client's

Sample report of 9 year old 4,000 square house



Prepared by:

California Real Estate Inspection Association Master Inspector

Steve Garcia Inspections

Building Inspections Since 1986 www. InspectionsBySteve.com (714) 264-5071

Report Table of Contents

REPORTS DEFITIONS & SCOPE	1
INSPECTION INFORMATION	3
SITE & HARDSCAPE	5
BUILDING ENVELOPE & COMPONENTS	8
GARAGE(S)	12
ROOF SYSTEMS	14
ATTIC(S)	18
FIREPLACES & CHIMNEYS	19
FOUNDATION & SUB-STRUCTURE	20
PLUMBING SYSTEMS	22
WATER HEATERS	24
HEATING & A/C SYSTEMS	27
ELECTRICAL SYSTEMS	29
KITCHEN & LAUNDRY	32
BATHROOMS	34
INTERIOR OF BUILDING	35
POOLS & SPAS	37

REPORTS DEFITIONS & SCOPE

Thank you for selecting me. I will provide you a personal, caring, experienced and educated property inspection. The majority of clients are referred to me from past clients. I would appreciate you recommending me to your family, friends and associates who may be in need of my services.

I am a Master Inspector of *CREIA* (California Real Estate Inspection Association) Established in 1976, the first and largest Professional inspection organization in the state of California for property inspectors. *CREIA* requires its members to meet and adhere to all membership standards set forth in their standards of practice, they mandate a strict code of ethics and they require continual education in the property inspection profession.

This report describes the property conditions on the date of the inspection, beyond the *CREIA* standards due to my experience and education. My judgment is based upon locally accepted building practices for comparable properties with respect to quality and workmanship allowing for reasonable wear and tear. The Building Code is one source I take into account, but my services are <u>not</u> a code compliance inspection or local city/municipality ordinance compliance inspection.

Inaccessible features and cosmetic considerations are specifically excluded from the scope of this report. My work is not technically exhaustive and does not include tests such as an appropriate professional /specialist might perform on any given system or component. I test components with normal operating controls and do not break down nor take apart any system. My fees do not include guarantees or warranties either expressed or implied.

Some features are not inspected. For instance: Sewer drainage, which can become blocked without warning; timer controlled devices; thermostats and similar control devices are not checked for calibration; security systems; elevators; and personal property such as refrigerators and drapes. I cannot judge what I cannot see, such as conditions hidden within walls, beneath rugs, or deliberately masked. I do not dismantle, turn on gas service to appliances, nor venture into or onto areas, which in my judgment may be hazardous. This inspection is strictly limited to those items detailed in this report. To review the standards of practice and code of ethics please visit www.creia.org.

My services are to assist you, so please call me if you have any questions. (714)-264-5071

I Serve Orange, Los Angeles, Riverside and San Bernardino Counties.

I provide for my clients Over 800 hours of College Education pertaining to Building/Home Inspection: Council of American Building Officials (CABO) 1&2 Family Dwelling Codes American Disability Act (ADA) Handicap Building Requirements Commercial Mechanical Inspection Residential Mechanical Inspection HVAC 100-Refrigeration Principles Air Conditioning Operation /Service

Air Conditioning /Air Balance Concrete and Masonry Inspection Steel & wood Frame Inspection Fire /Life and Safety Codes International Building Codes California Building Codes Plumbing Inspection Electrical Inspection California Energy Codes Uniform Building Codes Construction Inspection

Certification in:

The California Real Estate Inspection Association (CREIA) Designation of Master Inspector Energy Inspection and Rating by the California State Energy Commission

Building Inspection Technology by Coastline Community College Building Anchorage Systems by Simpson Strong-Tie

Membership in:

The International Association of Plumbing and Mechanical Officials (IAPMO) The International Association of Electrical Inspectors (IAEI) The California Real Estate Inspection Association (CREIA) Indoor Air Quality Association (IAQA)

Over 30 years Experience in:

New Construction Quality Control Monitoring (Builder and Buyer) Commercial and Residential Building Construction Class Action Construction Defect Litigation Building Inspection Home Inspection

I have over 2000 hours of Inspection profession associated continuing education at conferences, seminars and other educational meetings

This report exceeds the CREIA Standards of Practice for some systems and components

CODE DEFINITIONS

SAFETY CONCERNS	[SC] Safety Concerns: Conditions noted that may pose a physical danger or hazard to health. These conditions warrant immediate further evaluation and corrections by an appropriate specialist, from the appropriate field, using the approved methods with full signed documentation describing the work that was completed and the present condition of the component or system before the completion of this transaction.
FURTHER EVALUATION	[FE] Further Evaluation: Items noted that warrant a degree of examination beyond my generalist inspection by an appropriate specialist from the appropriate field, with full signed documentation describing the present condition of the component or system, including: cost estimates, corrective measures and life expectances.
CORRECTIONS RECOMMENDED	[CR] Corrections Recommended: Items noted need to be made right, through maintenance, repair or replacement or some other method of correction. All corrections should be done by an appropriate specialist from the appropriate field, using the approved methods and materials, with full signed documentation describing the work that was completed and the present condition of the component or system before the completion of this transaction.
RECOMMENDED UPGRADE	[RU] Recommended Upgrades: Inspector recommends items noted to be updated to current standards and/or equipment. Upgrades are systems and/or components that may not have been available or have been improved since the building was constructed. All upgrades should be done by an appropriate specialist from the appropriate field using approved methods and materials.

INSPECTION INFORMATION

This report is intended only as a general guide to help the client make an evaluation of the overall condition of the Home/Building and is not intended to reflect the value of the property, nor make any representation as to the advisability of purchase. The report expresses the opinion of the Inspector, based upon visual impressions of the conditions that existed at the time of the inspection only.

Systems, conditions and environmental evaluation which are not within the scope of the building inspection include but are not limited to: formaldehyde, lead paint, mold, asbestos, radon, toxic or flammable materials, and other environmental hazards; pest infestation, recreational or playground equipment, calibration or efficiency measurement of insulation or heating and cooling equipment, concealed or underground drainage or plumbing piping systems, storage tanks, any systems which are shut down or otherwise secured; water wells (water quality and quantity); zoning ordinances; building set-backs, property lines, intercoms; security systems; heat sensors; cosmetics; or building code conformity. Any general comments about these systems and conditions are informational only and do not represent an inspection.

Should any disagreement or dispute arise as a result of this inspection /report, it shall be decided by arbitration and shall be submitted for binding, non-appealable arbitration as set forth in the Inspection Agreement, unless the parties mutually agree otherwise. In the event of a claim, the Client will allow the Inspection Company Steve Garcia Inspections to inspect the claim prior to any repairs or replacements or waive the right to make the claim. Client agrees not to disturb or repair or have repaired anything which may constitute evidence relating to the complaint, except in the case of an emergency.

Should repairs be necessary they should be performed by an appropriate specialist in the appropriate trade and that all work complies with applicable building codes, including governmental permits, inspections with final signatures.

Buyer should obtain from Seller receipts for repairs performed by others or seller, a written statement indicating the date and details of repairs performed by others or seller. Buyer should verify the conditions of systems or components that were repaired.

California law requires a broad disclosure statement to be provided by the sellers to buyer of most residential property (CA D.R.E. Form TDS-14). If the statement was provided to us, it is used at the inspection to double-check problem areas. I do not cover all the items in the state form; and some items may not be inspected.

NOTWITHSTANDING POSSIBLE STATEMENTS TO THE CONTRARY IN THE REAL ESTATE TRANSFER DISCLOSURE STATEMENT (CA D.R.E.FORM TDS-14), OUR INSPECTION IS NOT A SUBSTITUTE DISCLOSURE AS DESCRIBED BY CIVIL CODE 1102. This means we are *not* responsible for any errors or omissions on the disclosure statement nor any possible consequences of such errors or omissions.

It is the Clients sole responsibility to <u>read this report in its entirety</u>, not rely upon any verbal comments and to <u>research any and all jurisdictional permits</u> required by the local authorities regarding the property in contract before the close of this transaction. The Client is to personally perform a diligent visual inspection of the property after the Seller vacates to insure that no "condition" was concealed by personal property and/or stored items while occupied or damaged during the Sellers evacuation of the building. Should any "condition" be revealed that was not addressed within this report prior to, or after the close of this transaction, please contact me immediately for an additional evaluation regarding such "condition."

Resources for lowering your energy costs: Online Consumer & Business Conservation Rebate Database www.consumerenergycenter.org California Department of Consumer Affairs: www.dca.ca.gov/ energychallenge.htm Local Utility companies (partial list): PG&E 800-743-5000, Edison 800-655-4555, San Diego Gas and Electric 800-411-7343, Southern California Gas Company 800-427-2200

CLIENT & SITE INFORMATION

FILE/DATE/TIME This is a preliminary report before the recommended specialist evaluation /reports.

File # 130610

Date of inspection: June 13, 2010

Time of inspection: 10:00 AM - 6:30 PM.

INSPECTION
ADDRESSSunny, CA.WEATHER/SOILWeather conditions during the inspection: clear, 80-85 degrees, and the ground was
dry.

BUILDING CHARACTERISTICS

MAIN ENTRY	Faces: West.
DESCRIPTION	9 year old, 2 story, single-family residence.
TYPE OF STRUCTURE	Raised concrete foundation, wood frame building with stucco exterior siding.

UTILITIES

All three utilities were on during the inspection.

OTHER INFORMATION

PEOPLE

PRESENT People present: buyer's agent present at the start of the inspection.

Client was present for the entire inspection.

BUILDING	
OCCUPIED	The building was vacant at the time of inspection.

- **INSPECTED BY** Steven William Garcia.
- **COMMENTS** Where noted, material defect(s) in the systems, structures, or components of the building are preceded by condition codes i.e. [SC], [FE], [CR] and [RU]. Each code is defined in the Condition Code section of page 3 of this report. I recommend all maintenance, repairs, or corrections be made by the appropriate specialist in the appropriate trades using approved methods prior to the close of this transaction.

INTRODUCTORY NOTES

IMPORTANT INFORMATION [NOTE] Any statements made in the body of this inspection report pertaining to left, right, front or rear were referenced by standing in front of and facing the building's front door. [NOTE] Ling item numbers within report are for reference and identification numbers.

[NOTE] Line item numbers within report are for reference and identification purposes only.

[NOTE] I recommend obtaining equipment operating manuals and documentation for

all warranted items of the building.

[NOTE] Photographs, when used, are simply a tool to convey my findings, they are not intended to enhance those findings or diminish any findings not photographed.

[NOTE] Regardless of the age of the building I recommend inquiring about all permits and inspection records with final signatures from the Department of Building and Safety with authority of jurisdiction for any alterations, additions and repairs that may have been made to the building.

[NOTE] The bathrooms appear to have been newly remodeled.

[NOTE] Window, door and wall leaks may not be identifiable due to newly painted surfaces.

SITE & HARDSCAPE

SITE, HARDSCAPE & COMPONENTS

200 SITE

GRADING

Description: Stair stepped site with a gentle slope.

The grading at the foundation appears to be adequate to drain excess surface water away from the house, with exceptions.

[CR] The grade level next to the stucco screed at the front should be 4 inches below the metal screed. I recommend lowering the grade to maintain this standard.

201 SITE DRAINAGE

AGE Description: Grade /surface water runoff, and underground drains.

[CR] A couple of the grate screens are missing. I recommend they be replaced to help prevent debris entering the system.

[CR] One or more of the drains are set above the grade making them ineffective.

[CR] The drain system at one or more of the grates is dirty or clogged with debris and would be ineffective during rains. I recommend all debris be removed rather than flushed through the piping if possible and all drains should be cleaned on a regular basis.

[RU] There are no rain gutters to control roof water runoff. I recommend installing rain gutters, and downspouts routed away from the house and directed to the street or into a drainage system.

202 DRIVEWAY / PARKING

Description: Concrete. The driveway is functional with slight cracks, with exceptions noted below.

[CR] The separation /expansive joint between the driveway and garage /slab is lifted and damaged. I recommend replacing the material and filling in the void with the proper material to prevent moisture intrusion below the slabs.



WALKWAY(S) The walkways is functional with slight cracks evident.

Description: concrete with a stone surface.

The entry/porch appeared functional, with exceptions noted below.

[FE] The entry/porch surface is above the weep screed material at the bottom edge of the stucco wall. This condition is improper and could be conducive to moisture intrusion and deterioration if water is sprayed onto the wall.

205 PATIO(S)

207 WOOD

DECK(S)

203

204 MAIN ENTRY

Description: Concrete. The patio surface is functional, with some slight cracks evident.

[CR] The deck support wood posts and framing is damaged and deteriorated. The wood frame deck is at the end of its useful life.

[SC] The wood deck damage is excessive, resulting in trip hazards due to lifted fasteners, broken and lifted deck planks.



208 STEPS & STAIRS

[SC] The deck stairs are lacking handrailings.



209 **GUARDRAILS**

[CR] The metal railing into the concrete stairs at the left side are not bermed at the base to prevent rusting.



214 FENCES & GATE(S) 215 RETAINING

The concrete block walls and iron gates were functional.

WALL(S)

Concrete block /stucco covered retaining walls appeared functional, with exceptions noted below.

[SC] There are no guardrails at the front block walls 30" above the grade as required for safety.



Front walls are lacking guard railings.

216 LANDSCAPING

The vegetation and landscaping appeared manicured, with exceptions noted below.

[FE] Trees at the left side may be planted too close to the block walls. I recommend considering removal, as the trees continue to grow in size damage may occur to the walls.

[FE] The raised planter enclosure adjacent to the foundation at front right of the house has been added, which now raises the soil level above the stucco screed improperly. This



condition is conducive to moisture intrusion and deterioration of the stucco wall.

No visible moisture in the craw space adjacent to the planter area.

NOTES

Sprinkler systems are outside the scope of this inspection. I recommend that an Irrigation Specialist evaluate the entire system prior to the completion of this real estate transaction.

223 BARBECUE(S)

[SC] The gas supply pipes are lacking gas shutoff valves at the BBQ block enclosure, and gas pit supply pipe.

The metal flex connectors have been cut off without removing the connectors and capping the gas supply pipes for safety.

225 FIRE PIT(S) [SC] The gas pit is lacking a shutoff valve at the supply from the BBQ.

[CR] When the main gas valve was opened at the gas meter water came up through the gas pit pipe.

[FE] The gas pit pipes are rusty and should be fully exposed for evaluation.





water came out of the pipe when operating

227 POND(S) AND BODIES OF WATER

See end of report pool section for the front yard fountain conditions.

BUILDING ENVELOPE & COMPONENTS

BALCONIES, DECKS, STAIRS, COLUMNS, WALKWAYS, GUARDRAILS & HANDRAILS

301 DECK(S)

[CR] The master bedroom balcony deck's waterproof covering /coating is damaged and deteriorated.



302 BALCONY(S)

Second picture of #301.

[CR] The deck waterproof material is deteriorated and cracking.




Balcony deck waterproof membrane.



The railings appeared functional, with exceptions noted below.

The metal railing is rusting at the base posts.







BUILDING WALLS & SIDINGS

310 DESCRIPTION

Stucco siding with stucco covered horizontal foam bands.

[CR] The paint on the bands is weathered / worn, chipping and cracking.



312 STUCCO SIDING

The stucco siding appeared functional with signs of aging/wear, and with exceptions noted below.

[CR] There are cracks in the stucco siding. This condition is conducive to moisture intrusion and deterioration.

[FE] The front right patio/walkway surface and planter has been installed above the metal stucco weep screed along the bottom edge of the stucco siding. These conditions are conducive to moisture intrusion/deterioration of the wall.

321 COMMENTS [CR] The covered junction boxes do not appear to be sealed at the stucco walls.





322 INSPECTOR RECOMMENDS

The stucco metal weep screed along the bottom of the stucco walls has stucco attached. This condition could cause the metal screed to rust. I recommend cleaning off the stucco below the stucco screed and painting the metal with an anti-corrosive paint.



The stucco screed is rusting

TRIM & EAVES

323 TRIM & MOULDINGS

Description: wood door jambs /trim.

[CR] The trim paint finish is weathered beyond normal wear, and is chipping off exposing the wood.



Master bedroom door jamb /trim.



Description: stucco.

The visible eave and soffit materials appeared functional, with exceptions noted below.

[CR] A hole /opening is evident at the rear left soffit. It appears the A/C cooling coil secondary condensate drain pipe terminates improperly in the soffit.

[CR] The condensate drain pipe should be extended down and out of the soffit as required.



[FE] The A/C condensate drain lines are not fully visible in the attic due to the insulation and ducts.

WINDOWS & DOORS

326 EXTERIOR WINDOWS		
CONDITIONS	Description: Vinyl, dual pane, single hung, sliding, and fixed windows.	
	The windows viewed from the exterior appeared functional, with exceptions noted below.	
	[CR] The garage window appears to have leaked. The sheetrock at the head of the window and sill is stained, blistered and damaged.	Garage window sill stain & chipping paint.
327 INTERIOR WINDOWS		
OPERATION	The accessible windows were functional, with	exceptions noted below.
	[CR] The right side living room, and master b difficult to operate.	edroom single hung windows are very
328 EXTERIOR DOOR(S) CONDITIONS & OPERATION	Description: a composite material, and glass	
	The exterior doors were functional, with except	otions noted below.
	[CR] The master bedroom door weather strip	ping is missing sections.
	Keep the thresholds and jambs intersections of	caulking maintained.
	GARAGE(S)	
GARAGE		

400

INFORMATION The right side bay in the garage has an added wall, recessed lighting and receptacles. The water heaters have an added enclosure.

[FE] Building permits should be obtained for the additions to the garage.



403 INTERIOR / WALLS

Materials: Sheetrock /drywall.

The sheetrock has been recently been painted.

404 INTERIOR CONDITIONS

The visible areas of the walls and ceiling appeared functional, with exceptions noted below.

[CR] Evidence of moisture damage to the sheetrock at the window.

[SC] The added wall is improperly in contact with the water heater gas vent connectors.




Single wall gas vent connectors.

405 FIRE-RESISTIVE WALLS / SEPARATION

[SC] The water heaters gas vent flue collar is not sealed. This condition is a breach in the ceiling fire separation. The collar should be evaluated for proper installation /securing.

[SC] There are holes in the fire separation walls /ceiling between the garage and joining living space at the ceiling low voltage wires, water pipes and electrical junction wall box.

[SC] The added recessed lights in the ceiling may be a breach in the fire-resistive ceiling.



406 CONCRETE SLAB

The garage slab is functional.

407

VENTILATION Description: Vents are only provided at the left and rear walls.

> [CR] The air vent openings are blocked by the building wrap /felt improperly. These vents provide combustion air for the fuel-burning appliances located in the garage and remove possible contaminated air from exhaust fumes.

[CR] Vents should have been installed adjacent to the water heaters. The added wall blocks off ventilation for the water heaters.



408 OVERHEAD DOOR(S)

Description: Metal sectional doors with glass windows.

The garage doors were operated and were functional, with exceptions noted below.

[FE] The right side door is bent at the bottom panel.

This report was prepared for my client, participants in this transaction may call me before the close of this transaction. Any disputes regarding the information contained in this report please document the dispute in writing and send to 16652 Dolores Lane, H.B. CA. 92649-3367. Copyright 2010 All Rights Reserved. Steve Garcia Inspections (714) 264-5071

409 AUTOMATIC DOOR	
OPENER(S)	The 3 automatic car door openers were functional, with exceptions noted.
	[SC] The auto-reverse safety system failed to function. The 3 doors did not reverse when it hit an object in its path while closing. Adjustment should be made to the auto-reverse sensitivity force-setting for safety.
	[SC] The 3 secondary safety system (electric eyes) were mounted higher than the manufacturer's recommendation of 4" to 6" above the slab.
	Remote controls are not provided.
410 INTERIOR FIRE-RESISTIVE DOOR	[FE] The panel door is lacking a fire-resistive rating plate.
	The door is self closing /latching.
411 EXTERIOR PEDESTRIAN DOOR	The metal door was functional.
	ROOF SYSTEMS
DESCRIPTION	
501	

INSPECTION METHOD

The majority of tile roofs are not walked on, but are inspected from the eaves on a ladder, from the windows, and ground with binoculars. These precautions are taken to prevent damage the roof tiles and for my safety. This is a limited visual inspection.



502 ROOF COVERING(S)

Original concrete tile roofing system.

[FE] The roof tiles and wall flashing installation at the front right turret is irregular, with uneven tile installation. The channel /pan flashing should be evaluated for crushed edges.

[FE] Water stain is evident in the living room ceiling.

504 INSPECTOR NOTES

[FE] Suspected loose tiles at the rear left below the vent flashings.



Lifted apron flashing & uneven tiles



Tiles may be loose below the flashings

ROOFING MATERIALS

509 CONCRETE TILES

[CR] There are cracked /broken tiles evident. These conditions are conducive to roof leaks.

[CR] There are a number of unsecured or improperly fastened tiles. These conditions are conducive to roof leaks.

[CR] There are mortar plugs or caps that are cracked and loose. These conditions can allow moisture intrusion into concealed spaces.



515 PARAPET WALLS

[FE] The stucco wall below the upper roof channel /pan flashing termination is discolored. Below this area in the entry area the stucco ceiling appears to have moisture stains.



Discolored stucco below roof flashing.

516 COMMENTS [FE] The interior of the house has been painted, and may have covered up moisture stains. The head of the window below in the bedroom left of the front entry is cracked at the corner bead and angle.

> [FE] I recommend full evaluation of the stucco discoloring, and staining at the entry ceiling.



FLASHINGS

517 DESCRIPTION

Metal edge flashing, valley and pan /channel flashings.

[FE] The valley flashing should be evaluated for tiles blocking water runoff, and all debris be removed.

[CR] There are lifted reverse slope, crushed pan flashings and voids evident at the front

and left side walls /pan flashings.

exceptions noted.



Closed valley may restrict water runoff.



519 INSPECTOR RECOMMENDS

[FE] The chimneys do not appear to have crickets to divert water around the back side of the base flashings. 30 wide chimneys should have crickets.

If debris is not collecting and water is not puddling crickets are not needed at the back side of the chimneys.



Living room chimney base flashing.

PENETRATIONS & VENT PIPES

520

PENETRATIONS

The visible roof penetrations appeared functional, with exceptions noted.

[FE] The bottom end of a couple the flashings are lifted.



Void /opening below flashing.

 View of the furnace flues at the rear.

521 FLUE PIPE(S)

The visible exhaust flue pipes and weather caps appeared functional.

ROOF DRAINAGE

525 GUTTERS

[RU] There were no rain gutters to control roof runoff. I recommend installing rain gutters and downspouts on all down-sloped roofs and routed into a drainage system.

ATTIC(S)

ACCESS OPENING(S) & ACCESSIBILITY

600 ATTIC OPENING(S)	Access: 2 Locations: upper hall and master bedroom closet.
601 ATTIC	The attic space is restricted by framing, ducting, equipment and/or vaulted ceilings.
ACCESS(S)	The attic examination is limited to the accessible areas.

FRAMING

603 DESCRIPTION	Truss framing system, and chip board roof sheathing.
606 TRUSS FRAMING SYSTEM	The visible areas of the attic truss framing appeared functional.
607 ROOF DECK SHEATHING	The visible areas of the roof sheathing appeared functional.

VENTILATION

613 DESCRIPTION	Vent types: roof vents only.
614 VENTILATION	The attic has minimal ventilation.

This condition could be conducive to moisture build-up in the winter and excess heat build-up in the summer, depending on the location of the building and roofing material.

INSULATION

617

618

DESCRIPTION Materials: fiberglass batts, approximate thickness in inches: 9.

INSULATION The visible attic insulation appeared functional, with exceptions noted.

[CR] The insulation is out of place, and separated from the master wall. This condition minimizes the overall value of the insulation.



FIREPLACES & CHIMNEYS

FIREPLACE(S)	
700 LOCATION(S)	living room, family room and master bedroom.
	All three fireplaces are the same type of units.
701 UNIT TYPE(S)	Manufactured 0-clearance fireplaces.
702 FUEL TYPE(S)	Gas and/or wood burning fireplaces.
705 FIREBOX(S)	The fireplaces and visible areas of the flues appeared functional.
	[NOTE] The gas lines are capped off in the fireplaces, the gas supply could not be checked.
706 DAMPERS	The visible areas of the chimney flues appeared functional.
	When a gas log setup is installed in the fireplace, the flue damper should be blocked/ clamped in the open position to prevent products of combustion from spilling out into the room if the damper was not opened.
707 HEARTH EXTENSION(S)	The hearth extensions are in place as required.
CHIMNEY(S)	
711 CHIMNEV(S)	Materials: Stucco chimneys with a metal flues

711 CHIMNEY(S) Materials: Stucco chimneys with a metal flues and caps.

[FE] The chimneys are not accessible to inspect. I recommend the metal chase caps and flue terminations be evaluated.



View of the living room chimney.



713 COMMENTS [FE] The chase caps should be evaluated for proper slope for water shedding. Some moisture stains are evident in the living room flue.

FOUNDATION & SUB-STRUCTURE

UNDER-FLOOR VENTILATION

800 VENTILATION CONDITIONS

[FE] The crawl space ventilation is minimal and lacking at the left side of the crawl space. Proper ventilation is vital for moisture control.

FOUNDATION & SUPPORT COMPONENTS

801 FOUNDATION TYPE(S)	Raised concrete perimeter foundation with interior wood beams supported by concrete piers and wood posts.
802 FLOOR FRAME	Supporting became, concrete stam wells, fleer l
DESCRIPTION	Supporting beams, concrete stem walls, floor I joists and OSB subfloor.



803 EXTERIOR PERIMETER

The visible exterior areas of the concrete foundation showed no sign of unusual cracking or movement.

805 FOUNDATION/ STEM WALLS

The visible foundation areas of the structure appeared functional.



807 PIER(S) The visible areas of the piers and posts appeared functional.



Pier footing & post connection.

808	FRAMING	The visible floor framing appeared functional.
809	MUDSILL(S)	The visible areas of the mudsills appeared functional.
811 JOIS	. ,	The visible areas of the I joists appeared functional.
812 BEA	FLOOR M(S)	The visible areas of the support beams appeared functional.
813	SUBFLOOR	The subfloor is not visible for inspection due to the insulation on the underside of the floor.

UNDER-FLOOR ACCESS OPENING(S)

816

ACCESSIBILITY Accessed from the interior entry closet floor. The crawl space is accessible.

FOUNDATION ANCHORING & CRIPPLE WALL BRACING

817 ANCHORING &	
BRACING	Foundation anchor bolts and hold downs are visible.

INSULATION & COMMENTS

820 INSULATION	
CONDITIONS	The floor framing insulation appeared functional, with exceptions noted.

[CR] Insulation is not securely attached to the underside of the floor and has fallen out of a number of joist bays.

The insulation should be secured and in contact to the subfloor without voids and gaps.



PLUMBING SYSTEMS

WATER SERVICE

900 MAIN SHUTOFF LOCATION

The main water shutoff valve is located at the right side of the garage.

[RU] Older /original main water shutoff valves are not placed under excessive pressure to test, to prevent the valve from breaking or leaking.

[CR] The valve did not turn. I recommend the valve be updated with a 1/4 turn ball valve.



901MAINWATER SERVICELINEMaterials: 1", Copper piping.

WATER SUPPLY PIPING

904 DESCRIPTION	Materials: Copper piping, where visible.
905 WATER PIPING CONDITIONS	The visible water supply piping appeared functional, with exceptions noted.

[CR] The static water pressure was measured at an exterior hose faucet and was 93 PSI. This condition can be conducive to plumbing leaks (pipes and faucets). I recommend installing, adjusting or replacing the pressure regulator to limit the water pressure to or below 60 PSI, or appliance design limits.



906 HOSE FAUCETS

The accessible hose faucets were functional, with exceptions noted.

[CR] Anti-siphon backflow preventers were missing from a couple of the hose faucets.

907 INSPECTOR RECOMMENDS

[RU] There are un-insulated water supply pipes in the crawl space. Hot water supply pipes should be insulated to help minimize heat loss.



WASTE, DRAIN & VENT PIPING

908 UNDERGROUND FLOOR DRAIN PIPING	1
DESCRIPTION	Materials: ABS black plastic piping, where visible in the craw space.
909 DRAIN PIPING	
CONDITIONS	The under floor /craw space visible waste piping appeared functional. The main drain pipe terminates into the ground at the rear left of the crawl space.
	FE] The fixture drain pipes /waste pipes operated and drained when tested, no blockage or slow drains were evident. Drain and sewer lines have been known to block at any time whether new construction or older properties. I recommend having a video camera inspection be performed on the drain / waste and sewer piping system prior to close of this transaction.
910 UNDER SINK /BASIN DRAIN PIPES 911 DRAIN &	The visible drain pipes were functional.
WASTE VENT PIPING	The visible areas of the vent pipes appeared functional.

FUEL SYSTEMS

913 GAS METER & SHUTOFF LOCATION	The gas meter and shutoff valve are located at the left side of the garage. [RU] The main gas supply shutoff was not
	operated. There is no emergency shutoff wrench present. I recommend providing a wrench or installing a seismic automatic shut off valve for emergencies. Main gas valve, & valve for BBQ.
914 VALVES & CONNECTORS	The visible areas of the equipment gas valves and connectors appeared functional, with exceptions noted.
	[SC] Gas shutoff valves are lacking at the BBQ as required for safety.
	The gas flex connectors have been cut off from the missing BBQ.
915 FUEL GAS PIPING	The visible areas of the gas piping appeared functional.
	A fuel /gas sediment trap is not installed on end of the gas supply pipes before the equipment shut-off valves, at the water heater and furnace. The trap catches any debris that may be in the gas supply pipe before the regulators.
916 INSPECTOR RECOMMENDS	[FE] The attic furnace gas supply may have a slight leak at the right side furnace.
	WATER HEATERS

WATER HEATER INFORMATION

1001LOCATION(S)The two original 50 gallon 9 year old natural
gas water heater tanks are located in the
garage.



1006 ENCLOSURE

[CR] The sheetrock enclosure has been added without proper vent openings.



WATER HEATER CONDITIONS

1008 TANK(S) CONDITIONS

The left side water heater tank was functional, no leakage noted.

[CR] The right side tank pilot was out, and could not be lit, and is not operational.

The tanks are approaching /at the end of there life expectancy.

1009 WATER SUPPLY CONNECTIONS

[CR] The water supply connectors are excessively corroded on the tanks, and should be replaced.

The shutoff valve is original. Replace with a ball valve when replacing the tank.



View of the left tank connections.

1010 TANK VENTING SYSTEM(S)

The visible areas of the flue vent piping are intact and secured at the connections, with exceptions noted below.

[SC] The flue vent piping is improperly in contact with combustible materials /wall, this condition is a potential fire hazard.



1011 COMBUSTION AIR OPENINGS

[CR] The combustion air supply to the water heaters is inadequate. This condition restricts the free flow of combustion air to the water heaters and may cause the units to

not function as designed.

1012 ENERGY SOURCE(S) 1013 TANK "T & P" SAFETY RELIEF	The gas shutoff valves and flexible gas connectors are functional.
VALVE(S)	[CR] Temperature & pressure relief valves are installed with only one discharge line. This is an improper installation.
	Discharge lines should be installed at each TPR valve and extended to the exterior and terminating close to the ground facing downward.
1014 SEISMIC	
SAFETY STRAPS	The water heaters are double strapped and stabilized/blocked to resist movement.
1015 CONTROL(S)	The temperature control is set in the "normal range" on the one tank, and the water at the faucets was warm/hot.
1016 BURNER / CHAMBER	Inspector Notes: Some slight rust /corrosion is evident on the bottom of the tank in the burn camber.
1017 PLATFORM	[RU] There is no drip pan and drain line under the water heaters to catch and divert any dripping water to the exterior.
1018	
CIRCULATING PUMP & PIPING	[CR] The hot water recirculating pump failed to function.
	[CR] The water supply valves and back flow

check valve are corroding.



1020 COMMENTS

The re-circulating system /pump appears to have been running continuously. This condition is not energy efficient, and can erode the pipes. I recommend using the time clock device to limit the use of the pump.



Replace all three valves with the pump.

HEATING & A/C SYSTEMS

HEATING UNIT(S) / FURNACE(S)

1100 LOCATION(S)

The Lennox furnaces are located in the attic.



1101 DESCRIPTION	9 year old forced air, 100,000 btu. and 88,000 btu. natural gas fired furnaces.
1105 RETURN AIR FILTER(S)	Two disposable filters at the second floor hall ceiling and one at the first floor hall ceiling.
	Replace the filters with pleated type every 6 mounts.
1106 UNIT(S) CONDITIONS	The furnace /burners functioned properly.
1107 THERMOSTAT(S)	The thermostats operated the furnaces and A/C units as required.
1108 VENTING SYSTEM(S)	The visible areas of the flue vent piping are intact and secured at the connections.
1111 FAN(S) / HOUSING(S)	The fans and cabinets are functional.
1113 AIR SUPPLY PLENUM(S)	The supply air plenums and duct connections appeared to be functional.

AIR CONDITIONING UNIT(S)

1117 LOCATION(S)

The units are located on the left side of the house.



1118 BRAND	9 year old Lennox condensers.
1120 SYSTEM TYPE(S)	"Split systems" The condensing units are at the exterior and the evaporator /cooling coils are connected to the furnaces.
1122 Condensing Unit(s)	The condensing units were functional.
	I recommend cleaning /hosing off the coils when the units are off.
1124 CONDENSATE DRAIN(S)	[FE] The condensate drains in the attic are not all visible due to the insulation covering. The units condensate drain systems should be evaluated.
	[FE] I recommend installing a trap on the primary condensate drain lines to prevent the loss of conditioned air and to guard against the introduction of contamination into the system. Traps and vents are required by various manufacturers but not all. Compliance to specific manufacturers' specifications is beyond the scope of my inspection. To determine if a trap and vent is required I recommend further evaluation by a factory qualified technician of this specific manufacturer.
	[CR] The condensate drain line has an improper slope to provide for adequate drainage and blockage may result.
1125 ELECTRICAL	Electrical fused disconnects are present and adjacent to the condensing units.

1126 REFRIGERANT LINES

[CR] The lines are lacking bushings and insulation at the cooling coils.



AIR SUPPLY SYSTEMS

1128 DUCT TYPE(S)	Fiberglass flex ducts.
1129 DUCT CONDITIONS	The visible areas of the conditioned air ducts appeared functional.
1130 REGISTERS & GRILLS	There was air supply from the wall /ceiling air registers and grills.

ELECTRICAL SYSTEMS

POWER COMPANY SERVICE CONDUCTORS

1200 CONDUCTOR SERVICE DESCRIPTION Underground lateral service conductors are aluminum, 120 /240 Volt. 1201 CONDUCTOR

The underground service lateral conductors visible in the main panel appeared functional.



SERVICE EQUIPMENT

CONNECTION

POINT

1203 CAPACITY The electrical system capacity appeared adequate for the structure.

SERVICE EQUIPMENT AND GROUNDING

1205GROUNDINGWater piping & foundation rebar system appeared functional.1206GROUNDING &BONDINGThe visible grounding and bonding connections appeared functional.

MAIN SERVICE /PANEL

1208 LOCATION

OF MAIN PANEL The 200 amp. panel is located at the left side of the garage.

1209 MAIN DISCONNECT & CIRCUITS

The main panel has 26, 110 volt circuit breakers, and 5, 220 volt circuit breakers.



1210 MAIN PANEL

[CR] A number of the circuit breakers are not labeled or labeled improperly. The circuit breakers should be accurately labeled to allow individual circuits to be shut off for maintenance or emergency needs.

[SC] The 50 amp. 220 volt breaker is labeled yard 220 volt improperly.


[CR] Screws are missing at the front cover of the panel.

1211 WORKMANSHIP

HIP The wiring within the panel appeared functional, with exception noted.

[SC] The 50 amp. 220 volt breaker labeled yard 220 volt is feeding the fountain electrical. The fountain electrical wiring is not protected from the 220 volt breaker.





Page 30

CIRCUIT WIRING METHODS

1219 DESCRIPTION

Branch Wiring is copper, non-metallic sheathed cable and plastic conduit.

[CR] The exterior metal junction boxes on the front and rear block walls are rusted.





1221 INSPECTOR RECOMMENDS

[FE] I recommend added electrical wiring and outlets in the garage be evaluated by a licensed electrician.

RECEPTACLES & LIGHT FIXTURES

1222 DESCRIPTION

1225

[FE] The two of the exterior light timer boxes at the front and rear block walls are lacking cover gaskets.

[RU] I recommend updating the light timers for energy efficiency.



Time clock is lacking pins to set time.

1224 SWITCHES The accessible switches are functional, with exception noted.

[FE] I was unable to determine the switch function at the kitchen.

RECEPTACLE(S) The accessible receptacles are functional and GFCI protected where required, with exceptions noted.

This report was prepared for my client, participants in this transaction may call me before the close of this transaction. Any disputes regarding the information contained in this report please document the dispute in writing and send to 16652 Dolores Lane, H.B. CA. 92649-3367. Copyright 2010 All Rights Reserved. Steve Garcia Inspections (714) 264-5071

1220 CIRCUIT WIRING

The visible areas of the branch circuit wiring appeared functional, with exception noted.

[CR] Unsecured wiring in the crawl space below the kitchen.

[CR] The kitchen island receptacles is loose.

[SC] The added garage wall receptacles are not GFCI protected, and one is wired with reverse polarity. This condition is a safety hazard.

1226 LUMINARIES [LIGHT(S)/ FIXTURE(S)]

The luminaries [lights] are functional, with exceptions noted.

[FE] Some of the luminaries [light(s)] failed to function in the first floor hall wall light, the exterior front and rear pole lamps.

KITCHEN & LAUNDRY

KITCHEN

1300

VENT

1305

1306 FOOD WASTE

DISPOSAL(S)

COUNTERTOP(S) Description: The granite countertops are functional, with exceptions noted.

- [CR] Slight crack is evident in the island, with patch.
- [CR] The counter seam is uneven.
- 1301 CABINETS Description: The wood cabinets are functional.
- 1302 COOKTOP The gas cooktop burners functioned.
- **1303 OVEN(S)** [CR] The electric oven did not operate.
- 1304 EXHAUST
 - Cooktop downdraft type exhaust system was functional.
- DISHWASHER(S) [CR] The dishwasher failed to function.

The garbage disposal functioned, with exceptions noted.

[SC] There is improper wiring /cord to the disposal.

[CR] The disposal made unusual noises.



Appliance wiring cord & clamp is needed.

1308 MICROWAVE [CR] The microwave oven failed to function.

1316 KITCHEN PLUMBING

The faucet, sink and plumbing was functional, with exception noted below.

[CR] Improper saddle clamp fitting /connection on the drain pipe for the removed drinking water filtration system.

[FE] The drain pipe appears to have leaked at the sink fitting.

[CR] The soap dispenser is loose and not sealed to the sink.

1317 COMMENTS [CR] The faucet spray hose is lacking a counter weight.





LAUNDRY FACILITIES

1318 MACHINE PLUMBING

[FE] The laundry faucets are capped and were not tested. I do not operate faucets, leaking can occur if operated.

[RU] A leak pan and drain line below the washing machine is not provided.



1319 DRYER ENERGY SOURCE(S)	The dryer hookup is provided for a gas unit only.
	An electric dryer power supply is provided, although is lacking a receptacle.
1320 DRYER VENT SYSTEM	Dryer venting is provided and terminated at the exterior.
1321 SINK & PLUMBING	The faucet, sink and plumbing were functional, no leakage noted.

1322 AREA VENTILATION	Ventilation is provided by an exhaust vent fan and window, both were functional.	
	BATHROOMS	
BATHROOMS		
1400 BASIN(S) & FAUCET(S)	The basins, faucets and piping were functional, with exception noted below.	
	[CR] The first floor faucet has missing stopper handle.	
	The countertops are functional.	
1402 CABINET(S)	The cabinets are functional, with exceptions noted.	
	[CR] The three second floor bathroom medicen wall cabinets are not secured properly.	
1403 TOILET(S)	The toilets functioned, with exceptions noted.	
	[CR] The second floor hall toilet fill valve leaked water internally when filling.	
	[FE] There is evidence of past leakage at the water supply valve /connections in the master bathroom.	1
1404 BATHTUB(S)	The tub/showers were functional.	
1406 SHOWER(S)	The showers were functional.	
1407 ENCLOSURE(S)	The shower enclosures are functional, with safety glass markings.	
1408 VENTILATION	The bathroom exhaust fans and windows were functional, with exception noted.	
	[CR] The master bathroom windows are very difficult to operate.	
	The exhaust fans need cleaning.	

1411 COMMENTS

[FE] The master bathroom walls and floor should be evaluated for moisture damage.



View in the master bathroom.

INTERIOR OF BUILDING

CEILINGS

1500 DESCRIPTION 1501 CONDITIONS

Sheetrock.

The ceilings did not have visible defects other than some cracks, and with exceptions noted.

[CR] Moisture stains and damage is evident on the living room ceiling.

[CR] The left center bedroom wall angle tape is blistered.



WALLS

1503 DESCRIPTION 1504 CONDITIONS

Sheetrock.

There were no visible defects evident other than some cracks, with exceptions noted.

[CR] Moisture stains and damage is evident in the master bathroom door jamb and cabinet.



CABINETS

1506	
CABINET(S) /	
CONDITIONS	The hall cabinets and top are functional.

FLOORING

1508 DESCRIPTION / MATERIALS

Carpet, wood and hard tile.

[FE] Uneven area in the kitchen adjacent to the oven.



1509 CARPET The visible areas of the carpet appeared functional.

1512 WOOD The visible areas of the wood flooring appeared functional, with exception noted below.

[FE] Impact damage is evident in one plank.

1513 HARD TILE [CR] The floor tiles grout is cracked, loose, missing, and the tiles are loose and have irregular visible repairs.

The tile flooring appears to have been installed improperly.



FRONT ENTRY DOOR

1517 CONDITIONS The panel doors were functional.

INTERIOR DOORS

1520 DOOR
CONDITIONSThe doors were functional, with exceptions noted below.

[CR] The master door did not latch, and rubs the top jamb.

1521 CLOSET(S) The closets are functional, with exceptions noted.

[CR] The bedroom door floor guides are missing, and the left center bedroom doors drag on the carpet.

STAIRS & RAILS

1524 STAIRWELL(S)	The wood stairs are functional.
1525 HANDRAIL(S)	The handrails are functional.
SMOKE ALARMS	
1529 LOCATIONS	Upper and lower hallways, bedrooms, and game room.
1530 SMOKE ALARM(S)	The smoke detectors are inter-connected together, meaning if one smoke detector "sounds off" they should all "sound off".

POOLS & SPAS

I recommend that all material defects noted below be fully evaluated and/or corrected by an appropriate specialist in the appropriate trade using approved methods, prior to the close of this transaction or contingencies.

[SC] Safety Concerns [FE] Further Evaluation [CR] Corrections Recommended [RU] Recommended Upgrade

TYPE OF POOL / SPA

1602VESSELTYPEFountain in the front yard.

SAFETY ENCLOSURE & GATES

1606

ENCLOSURE [SC] There are no safety fencing/gates around this body of water. I recommend evaluation with the current standards for child safety.

HARDSCAPING & DRAINAGE

1608 DECKING The walkway decking is functional.

[SC] The leaking water is a potential slip hazard.

The fountain coping was functional.




1609 COPING 1611 COMMENTS

[FE] Building permits should be obtained for the installation and location of this body of water.

FOUNTAIN CONDITIONS

1618 HOUSING

[CR] The fountain housing is deteriorating and leaking through the bricks.







1623 SPA DRAIN(S)

[SC] The drain is lacking safety cover to prevent a safety hazard due to suction entrapment. I recommend the cover be replaced with the safety/anti vortex type just in case a child plays in the fountain.

1626 COMMENTS

[FE] The fountain light appears to have been disconnected at the equipment.



PUMP(S) & ELECTRICAL EQUIPMENT

body lid.

1636 FILTER

1641 WATER FILTER(S)

PUMP

[FE] The pump/motor functioned. The pump appears to leak.

[CR] Leaks are evident at the cartridge filter



<text>

1643 VISIBLE PIPING

The visible piping appeared functional.

[CR] The visible portions of the PVC piping were not painted to protect them from the sun's ultraviolet rays.

1647 PANEL/ CONTROLS

.S The fountain pump timer was functioning.

[FE] The power supply from the main electric panel should be evaluated for safety.

